



WATER-RIGHT DOCKET

Shenandoah National Park

Docket No: 27

CAMP HOVER WATER SYSTEM

Preliminary Docket Information

00-00-0000: docket #27: camp hoover water system index

SHENANDOAH NATIONAL PARK

Docket #27

Camp Hoover Water System

I N D E X

PART I - INVESTIGATION

1. Face Sheet for Completion Report, Utilities Improvement, May 1963.

PART II - WATER RIGHTS

Form 10-640
(Rev. 1958)

U. S. DEPARTMENT OF THE INTERIOR - NATIONAL PARK SERVICE

FIXED PROPERTY RECORD

DESCRIPTION OF PROPERTY (Include reference to the location within the Park; how the asset was acquired, name of contractor, etc.)

Location: Camp Hoover, Rapidan River - Central District

Two Springs and Concrete Spring Boxes
 One 6,000 Gallon Concrete Reservoir
 5,805 Linear Feet of Pipe
 One Fire Hydrant

Gravity System

Donation - 1935

S	DATE	REFERENCE		QUANTITY			COST		
		Journal Voucher	Other	Unit	No. of Units	Accumulated Total	Direct Costs	Indirect Costs	Accumulated Cost
1	6/27/59	37-10		System	1				3,800.00
2	6/29/65	37-113					10,945.78	1,751.31	16,697.03
3	1/21/64	37-69					10,945.78	1,751.31	3,800.00
4	1/21/64	37-69					6,211.17	993.79	11,004.96
5	4/17/65	37-78					RE. 615.78		10,389.18
G.L. Acct. No.		General Classification		Sub-Classification		Region	State	Park or Office	
100-8		Utility		Water System		One	Va.	NHP	

Other Supporting Information

Form 10-174
(June 1962)UNITED STATES DEPARTMENT OF THE INTERIOR
NATIONAL PARK SERVICE

Work Order No.

FACE SHEET FOR COMPLETION REPORT

Park Shenandoah National Park	Region Southeast	Work Order No. B-33 (SNP)
Location in Park Camp Hoover - Central District	State(s) Virginia	Fund Symbol 10X1035
Latitude 38-39	County or Counties Madison	Year Programmed 1963
Longitude 78-25		PCP No. None B-174
☐ Contract and/or ☐ Day Labor		Master Plan No. NP-SHR 2504
Work Order Title Camp Hoover: Utilities Improvement		Master Plan Corrected By None
		As Built Drawings By None
		Date Started October 1962
		Date Completed May 1963
DESCRIPTION OF FIXED ASSETS (For completion by employee in charge of project)		TOTAL COSTS (For completion by FFO)
Water system improvement		7,204.96
Sewer system improvement		8,265.41
Electric system improvement		624.92
Addition of a 11'6" x 14'-3" kitchen on President's Cabin		4,119.05
Addition of a 6'-3" x 9'-10" bathroom on Prime Minister's Cabin		1,373.02
Total includes PS&S Funding		
TOTAL		\$ 21,587.36

DISTRIBUTION		THE FIXED ASSET DESCRIBED ABOVE HAS BEEN COMPLETED IN ACCORDANCE WITH APPROVED DRAWINGS, SPECIFICATIONS, AND AUTHORIZED CHANGES	
No.	To	Submitted By:	Title: Date:
1	WASO	<i>James M. Stump</i>	Supvy. Park Engr. 10/17/63
1	EOHC	By: <i>James M. Stump</i>	
1	END	Approved: (SIGNED)	Title: Date:
1	FTO (SNP)	By: <i>James M. Stump</i>	Acting Superintendent 10/18/63
1	SNP FILE		
1	ENGINEER	COSTS VERIFIED	Title: Date:
		By: <i>Leslie W. Williams</i>	Accounting Officer 10/18/63

11360

NARRATIVE REPORT

B-33 (SNP) Camp Hoover: Utilities Improvement

Funds for the project were received by Allotment Advice No. 3-56, dated October 27, 1962, in the amount of \$13,400.

Work was begun during the latter part of October and consisted of replacing the water main and making various other water system installations.

Progress continued on the water system during November and December 1962; however, the work was delayed during December because of adverse weather conditions.

Additional funds in the amount of \$2,170 were received via Allotment Advice No. 3-169, dated February 14, 1963, for rock excavation, furniture and household items.

Work on the project was resumed in March 1963, and consisted of further progress on the water and sewer systems construction.

It was decided to abandon most of the existing sewage disposal facilities and construct a system consisting of a septic tank and disposal field for joint use by the President's and Prime Minister's Cabins and a similar system for the Creel Cabin.

It was also decided that a kitchen addition was necessary for the President's Cabin and a bathroom addition was required for the Prime Minister's Cabin.

Additional funds were received via Allotment Advice No. 3-291, dated May 13, 1963, in the amount of \$3,000 for rewiring the President's and Prime Minister's Cabins and to complete the sewage system construction and accessories for the previously mentioned kitchen and bathroom facilities.

Work on the project was completed in May 1963.

Work accomplished consisted of the following:

1. Installation of 1,875 lineal feet of 2" galvanized steel water line.
2. 325 lineal feet of 1" copper waterpipe.

3. Two frost-proof fire hydrants.
4. One 3'-0" x 2'-6" metal fire hose house.
5. 84 lineal feet of 4" galvanized steel sewer line.
6. 75 lineal feet of 4" cast iron sewer line.
7. One 1,000-gallon precast concrete septic tank.
8. One 750-gallon precast concrete septic tank.
9. One 1'-6" x 2'-0" concrete distribution box.
10. 175 lineal feet of 30" half-round corrugated metal pipe drain field.
11. One 11'-8" x 14'-3" kitchen addition with accessories - President's Cabin.
12. One 8'-6" x 8'-10" bathroom addition, with fixtures - Prime Minister's Cabin.

General Ledger Account Data

100.6 - 4A (Buildings - Housekeeping)	\$ 5,492.07
100.8 Utilities	<u>16,035.29</u>
Total	\$21,527.36

Number of Documents in Docket	6		
Documents Dated from	10/17/1963	to	9/15/1968
Docket Compiled:	6/17/2011		